HOPKINTON MAIN STREET CORRIDOR PROJECT



MassDOT Project Number: 606043

Construction Advisory No. 31

June 3, 2022

Two Week Look Ahead

Please be advised that this schedule may change due to weather conditions and existing conditions found while performing the tasks below. This work may impact traffic and require lane and sidewalk closures limiting access to driveways and entrances to businesses.

For the most up-to-date project information, please visit the Town's project website at https://hopkintonmainstreet.com



Scan to be brought to Town's project website

What to Expect for the Week of June 6, 2022 to June 10, 2022

- Saw Cut for Ductbanks
- Electric Ductbanks from the Boston Marathon Start Line toward 2 Main Street, and from 2 Main Street toward 20 Main Street
- Service Connections from the Fire Station towards CVS
- Stone Wall Remove and Reset at 77 Main and 101 Main Street

What to Expect for the Week of June 13, 2022 to June 17, 2022

- Saw Cut for Ductbanks
- Electric Ductbanks from 20 Main Street towards 52 Main Street
- Continue Service Connections from the Fire Station towards CVS
- Continue Stone Wall Remove and Replace at 77 and 101 Main Street
- Start Concrete Retaining Wall at CVS Pharmacy
- Possible eastbound detour on Main Street between Grove Street and Hayden Rowe. Update will be provided on the project website if necessary.

The Town of Hopkinton appreciates your patience and consideration while we work to support MassDOT's project to revitalize our downtown infrastructure.