

Hopkinton Main Street Corridor Project



Project Update

Main Street Corridor Project Update

March 17, 2023

Paving in Preparation for the Boston Marathon – Anticipated to Start the Week of April 3rd

This work is anticipated to take one day for milling, followed by one day of paving. Temporary markings will be done at night after the paving is completed. Detail officers will manage traffic control. Detours/alternating traffic may be utilized.

Any remaining equipment at Marathon Way will be moved before the marathon.

Additional updates will be provided prior to start of the work.

Anticipated Work - Spring 2023

- The contractor will commence with full operations after the marathon.
- Initial work is anticipated to be the installation of underground conduit for street lighting and traffic signals.
- Bike lane/sidewalk work on the west side of the project is targeted to begin in May.
- Full depth excavation/reconstruction from east of the 135/85 intersection to the east of Ash Street is tentatively scheduled to start sometime after the marathon.
- Resetting curb/bike lane/sidewalk work on the east side of the project will follow the full-depth reconstruction.

Please be advised that this schedule may change due to weather and existing conditions found while performing the above tasks. This work may impact traffic and require lane and sidewalk closures limiting access to driveways and entrances to businesses.

-
- Main Street Corridor Project website: <https://hopkintonmainstreet.com/>
 - Project contact: mmurdock@hopkintonma.gov Cell: (339) 223-5377