

Hopkinton Main Street Corridor Project



Main Street Corridor Project Update

August 1, 2025

Project Status/Anticipated Work

- Comcast - Other than a few minor tasks, all work is completed. None of the remaining work will Interfere with any other utility company's work.
- AT&T - All work on the project is completed.
- Comm-tract (town fiber network) - Other than relocating a line on one pole, all of their work is completed. The town has requested completion of this task the week of August 4th.
- Verizon has currently planned to be onsite for a day or two each week; Verizon was notified that this schedule is not acceptable. Town officials will be calling for more action and will escalate to a higher level of management to resolve.
- Verizon provided an estimated 4-6 weeks to complete all of their work if they were committed to full-time, 5 days/week, working in Hopkinton.
- Amorello has been asked to mobilize in August to complete several tasks on the project not impacted by utility work.
- Weekly Construction Advisories will resume when there are weekly updates on the project. Until then the Town will send Project Updates as needed.

-
- Main Street Corridor Project website: <https://hopkintonmainstreet.com/>
 - Project contact: mmurdock@hopkintonma.gov Cell: (339) 223-5377