

Hopkinton Main Street Corridor Project



Main Street Corridor Project Update

October 8, 2025

Project Status/Anticipated Work

- Verizon is now on track to complete their work by the end of October.
- Verizon will be able to remove the remaining utility pole causing a conflict on the west side of the project next week.
- Amorello to mobilize next week and start work on the curb and sidewalk on the west side of the project.
- Amorello plans to pave the west side of the project at the end of October. Paving of the intersection and the east side of the project will likely be next spring.
- The banner pole in front of Town Hall will be placed once wires are removed.
- Landscaping is scheduled to begin around October 20th.

-
- Main Street Corridor Project website: <https://hopkintonmainstreet.com/>
 - Project contact: mmurdock@hopkintonma.gov Cell: (339) 223-5377