

Hopkinton Main Street Corridor Project

Project Update

Main Street Corridor Project Update - UPDATED

August 18, 2026

Project Status/Anticipated Work

Paving on the east side of the project from the Fire Station to Ray Street is scheduled for the week of August 17th. Paving preparation is in progress.

- Continue milling and reconstruction of the Fire Station and 77 Main Street driveway on Tuesday, 8/18. The driveway will be paved on **Wednesday, 8/19**. One side of the driveway will remain open at all times.
- Driveway paving for the west driveway at Town Hall and BoMain Pizza on has been delayed to **Wednesday, 8/19**. The east driveway will be available for 2 way traffic.
- Milling for transitions (side roads) will be done on Monday, 8/17 and **Tuesday, 8/18**.
- Road paving has been delayed to **Thursday, 8/20 and Friday, 8/21** from the Fire Station to the east end of the project, including side streets within the project area, and Grove Street and Cedar Street within the project area.

This schedule is subject to change due to weather and contractor availability.

The Pleasant Street detour will continue to be used through 8/21.

Detour Schedule:

Monday-Friday, August 17-21

Hours: 7:00 AM - 3:00 PM

Eastbound Detour Route:

Pleasant Street → Maple Street → Hayden Rowe Street

Additional detours and lane closures will be used as needed.

Please plan ahead, allow extra travel time, and follow posted detour signs. We appreciate your patience and cooperation as work continues to improve Main Street.

-
- Main Street Corridor Project website: <https://hopkintonmainstreet.com/>
 - Project contact: mmurdock@hopkintonma.gov Cell: (339) 223-5377