


Hopkinton Main Street Corridor Project



Project Update

Main Street Corridor Project Update

July 2, 2024

Project Status/Anticipated Work for the Week of July 1 - Jul 5, 2024

- Eversource is still awaiting the availability of transformers. Due to ongoing supply chain challenges, Eversource has released a handout, [Supply Chain Challenges and Eversource's Adapted Purchasing Strategy](#)
- Eversource is continuing to work on its overhead utility line transfer work and is nearing completion. As long as the other utility companies respond and are onsite in a timely and sequential order, the goal is to complete all overhead transfers by the end of September, followed by removal of old poles once the new underground infrastructure is operational.
- The removal of a maple tree to allow Eversource to install new overhead utility lines in the vicinity of 7 East Main Street was approved at the July 1st tree hearing.
- Polar Vortex's painting crew will be onsite July 3 and July 5. Public Safety has approved their detail requests. The work on July 3 will just be pedestrian poles, so no lane closures will be needed. Tentative completion date for all work is October 1st. Bucket containment of any debris will be done in the field and street cleaning will be done daily at the end of shift. Scheduled hours for this work will be 8am to 6pm and hours may be adjusted after the first week based on traffic flow patterns. Locations for repairs are listed below:

Wood St. and Rte.135
Main Street & Commonwealth Ave.
Main Street & Pleasant Street
Main Street & Fire Station
Main Street & Grove Street
Main Street & Church Street
Main Street & Hayden Rowe
- Dagle Electric is not expected onsite on July 3 and July 5; MassDOT will be onsite.
- A.F. Amorello is targeting to be onsite after July 4th to work on the south side of the project. Work will include brickwork, sidewalk work, curb work, landscaping, and underground utility connections from the property lines to building foundations and into buildings as required.

• Main Street Corridor Project website: <https://hopkintonmainstreet.com/>

• Project contact: mmurdock@hopkintonma.gov Cell: (339) 223-5377